Pad Mount/Ground Type/Dry Type Transformer - LV Monitoring Check Sheet



| Sectio | on One - S | Site Details (Manda | tory) | - | ided in section one | | |
|--|------------|---------------------|-----------------|-----------------------------|---------------------|------------|--|
| Substation Reference e.g. SC755-N or SG1234-G/TR1 (Include TR# if applicable) | | | | Street | | | |
| Transformer Number e.g. TR1234 Network Monitoring ID e.g. NM00006 | | | | Suburb Work Order Number | | | |
| | | | | | | | |
| Installation: | | | | | | | |
| | | De-commission | Mete | er Plant # | Modem Plant # CF | | |
| Pre-Energisation Checks Completed by - Name | | | ted by - Name (| (please print) | Date Completed | / / | |
| Sectio | on Two - F | Post Energisation (| Checks | | | | |
| | Descript | ion | Details | | | Result OK? | |
| | | | | | | | |

| | Description | Details | Result OK? |
|---|----------------------------------|--|---------------|
| 1 | Verify Meter display | Display is present? L1 L2 L3 icons displayed? ® is flashing? | |
| 2 | Communications | ® is flashing? Sig Strength between 13 & 35? | |
| 3 | Test Block | Verify CT shorting links are not in place (must be unshorted) | |
| 4 | Initiate Commissioning Checks | Goto http://xbnswws05.energex.com.au/macs/using Internet Explorer on a Tou | ughbook or PC |

Manual Commission Process (complete when commissioning via Toughbook is unavailable)

Display Set A (Press select Button to advance display numbers, hold for 8 seconds to swap display sets A and B alternative)

| LCD Code | Description | Guideline | Notes | Result |
|----------|-----------------|----------------------------------|--------------------------|--------|
| uoLt A | A phase voltage | 220 to 260 Volts | | V |
| ANPS A | A phase current | Should be greater than zero | | kA |
| InSt A | A phase kW | Should not be negative | Include sign | kW |
| uoLT b | B phase voltage | 220 to 260 Volts | | V |
| ANPS b | B phase current | Should be greater than zero | | kA |
| InSt b | B phase kW | Should not be negative | Include sign | kW |
| uoLT C | C phase voltage | 220 to 260 Volts | | V |
| ANPS C | C phase current | Should be greater than zero | | kA |
| InSt C | C phase kW | Should not be negative | Include Sign | kW |
| SIGnAL | Signal Strength | Greater than 12 and less than 99 | 99 = no network Coverage | |

Commissioning Checks Completed by -

Name (please print)

Date Completed /

Form to be completed and emailed to MeteringAssets@energex.com.au

1